

AB Cables

Sl.No.	Name of the Firm	Cables particulars	Valid Upto	O.M.No. & Date	Revalidated upto
1	M/s Havells India Ltd., 5 th Floor, The estate, # 121-Dickenson road, Bangalore-560 042 (Factory unit: A-461/462 & SP-215, MIA, Alwar, Rajasthan)	11kV [6.35/11kV(E)] HT Aerial Bunched Cable for insulations High quality clean XLPE compound shall be used (Free from microvoids, Moisture content, ambers and contaminations) with Metallic screen of EC Grade copper Tape 0.5 mm as per IS-7098 (Part-2), 2011			
		3x95+1x70 sq.mm 11kV, ST ₇ Outer sheath AB Cables	16.03.2022	GM(Q,S&S)DGM -4)/BC-11/17-18 /cys-28 dated:17.05.2017 (Subject revalidation every year)	16.03.2022 GM(Q,S&S)DGM -3)/BC-11/20-21/ cys-255 dated:24.02.2021
		3x120+1x95 sq.mm 11kV, ST ₇ Outer sheath AB Cables			
		1.1KV, LT Aerial Bunched Cable, confirming to IS-14255:1995.		20.07.2022	GM(Q,S&S)DGM -4)/BC-11/17-18 /cys-140 dated:21.09.2017 (Subject revalidation every year)
3x95+1x70+1x16sq mm					
2	M/s Dynamic Cables Ltd., H-581-A-592-A, Road No:6. VKI Area, Jaipur - 302013	LT XLPE AB cable	05.09.2022	GM(QS&S)/DGM-4/BC-11/17-18/CYS-53 dtd:06.06.2017 (Subject to revalidation every year)	GM(QS&S)/DGM(EI)-3/BC-11/20-21/CYS-163 dtd:09.11.2020
		3x95+1x70+1x16 sq mm LT XLPE AB Cable			
		3x95+1x70+1x25 sq mm lt XLPE AB cable			
		3x95+1x70+1x35 sq mm LT XLPE AB cable	25.01.2022		
		HT XLPE AB cable			
		3x95+70 sq mm 11kV, ST ₇ Outer sheath AB cables			
3x120+95 sq mm 11kV, ST ₇ Outer sheath AB cable					
3	M/s Insucon cables & Cond(P) Ltd., # 314-A, 3rd Floor, City centre, Sansar chandra Road, Jaipur-302001, Raj(Factory Unit: Road No:5A, F-61-63, BindaYaka Industrial Area, Jaipur-12)	3C x 95 + 1x70+1x16sq mm	19.06.2022	GM(Q,S&S)DGM -4)/BC-11/17-18 /cys-72 dated:11.07.2017 (Subject revalidation every year)	19.06.2022 GM(QS&S)/DGM(EI)-3/BC-11/20-21/CYS-169 dtd:12.11.2020
		3C x 95 + 1x70+1x25sq mm			
		3C x 95 + 1x70+1x35sq mm			
		3C x 35 + 1x25sq mm			
3C x 25 + 1Cx25sq mm					
4	M/s Apar Industries limited, (Unit Uniflex Cables) No: 301/306, Panorama complex R.C Dutt road, Vadodara 39000 (Factory Unit: Plot no: 158/163, GIDC, Umergaon Dist, Valsad, Gujarat - 396171) (Ph.No91(080)23443932/9986049678 email-kr.sanjay@apar.com	11kV HT AB Cable	11.09.2022	GM(Q,S&S)DGM -4)/BC-11/17-18 /cys-149 dated:03.10.2017 (Subject revalidation every year)	15.10.2021 BESCOM/GM(QS&S)/DGM(Ele)-3/BC-11/20-21/CYS-139 dtd:15.10.2020
		11kV, 3Cx95+1x70sq.mm HT AB Cable ST ₇ Outer sheath			
		11kV, 3Cx120+1x95sq.mm HT AB Cables ST ₇ Outer sheath			
1.1kV, 3C x 95+1C x 70+1C x16 sq. mm LT XLPE Insulated Aerial Bunched cable	30.11.2023	GM(Q,S&S)DGM -3)/BC-11/18-19/cys-206 dated:07.03.2019 (Subject revalidation every year)			
5	M/s KEI Industries Ltd, Okhla industrial Area Phase-1, New Delhi Factory Unit: SP-919/920/922, RIICI Industrial Area, Ph:III, Bhiwadi Distt. Alwar-3010109, Rajasthan Tel No:01493-220106/221731, Email:mumbai@kei-ind.com,	11kV, HT Aerial Bunched Cable			
		3x95+1x70sq mm (Bare/Insulated messenger Wire) 11kV, ST ₇ Outer sheath AB cable	23.01.2022		21.01.2022 GM(QS&S)/DGM-3/BC-11/20-21/CYS-214 dtd:08.01.2021
		1.1kV,3Cx95+1Cx70+1C x16 sq mm XLPE Insulated AB Cable	08.01.2024	GM(Q,S&S)DGM -3)/BC-11/19-20 /cys-41 dated:03.06.2019 (Subject revalidation every year)	07.01.2023 GM(QS&S)/DGM-3/BC-11/20-21/CYS-214 dtd:08.01.2021

	bhiwadi@kei-ind.com	11kV, 3C x 120 + 1C x 95 sqmm AB cable	07.01.2024	year	07.01.2023 GM(QS&S)/DGM-3/BC-11/20-21/CYS-214 dtd:08.01.2021
6	M/s Shanti Insulated Cable Co., C/o. Arihant Cable Corporation, No:24/1, JHIMIL Industrial Area, Shahdara, Delhi - 110095 (Ph No:080-22262116, 080-41249050 E-mail:arihantcablesu@gmail.com)	1.1KV, LT Aerial Bunched Cable, confirming to IS-14255:1995 XLPE insulation 3x95+1x70+1x16 Sq mm Street light (Insulated messenger cum Neutral)	15.03.2024	GM(Q,S&S)DGM -3)/BC-11/18-19/cys-67 dated:16.07.2019 (Subject revalidation every year)	22.12.2022 GM(Q,S&S)DGM -3)/BC-11/20-21/CYS-201 dtd:23.12.2020
7	M/s Vishal cables Pvt Ltd., No:56, Gr. Floor, Ashoka Shopping Centre, G.T. Hospital Complex, L.T. Road, Mumbai - 400001 Factory Unit: Plot No: E-41, Addl. Ambernath MIDC, Anandnagar, Ambernath East - 421506, Thane, Maharashtra Contact No: 0251-2620077 (E-mail: vishalcables@gmail.com)	1.1KV, LT Aerial Bunched Cable, confirming to IS-14255:1995 XLPE insulation 3x95+1x70+1x35 Sq mm Street light (Insulated messenger cum Neutral)	02.05.2024	GM(Q,S&S)DGM -3)/BC-11/19-20/cys-64 dated:11.07.2019 (Subject revalidation every year)	16.08.2023 GM(QS&S)/DGM-3/BC-11/21-22/CYS-67 dtd:16.08.2021
8	M/s Gupta Power Infrastructure Ltd., Registered Office: EN-62, Sector V, 7th Floor, Salt Lake City, Kolkatta-700091. Works unit 1: IDOCD centre, khursha-752054, Odisha Works unit 2: Nandanagar Industrial Estate, Kashipur-244713, Uttarakhand (E-mail: infor@guptapower.com, rhino@guptapower.com) Ph No:91-33-40657348	11kV [6.35/11kV(E)] HT Aerial Bunched Cable for insulations High quality clean XLPE compound shall be used (Free from microvoids, Moisture content, ambers and contaminations) with Metallic screen of EC Grade copper Tape 0.5 mm as per IS-7098(Part-2), 2011 3x95+1x70 Sqmm (Insulated Messenger Wire) 3x120+1x95 Sqmm (Insulated Messenger Wire) 1.1KV, LT Aerial Bunched Cable, confirming to IS-14255:1995. 3x95+1x70+1x16 Sqmm Street light (Insulated messenger cum Neutral)	28.04.2026 28.04.2026	GM(QS&S)/DGM-3/BC-11/21-22/CYS-12 dtd:28.04.2021 (Subject to revalidation once in 2 years)	
9	M/s KEI Industries Ltd, Okhla industrial Area Phase-1, New Delhi Factory Unit: SP-919/920/922, RIICI Industrial Area, Ph:III, Bhiwadi Distt. Alwar-3010109, Rajasthan Tel No:01493-220106/221731, Email:mumbai@kei-ind.com, bhiwadi@kei-ind.com	11kV, HT Aerial Bunched Cable 3x95+1x70 Sqmm (Bare/Insulated messenger wire) 11kV, ST7 Outer sheath AB Cables 1.1kV LT AB Cable 1.1kV,3Cx95+1Cx70+1Cx16sqmm XLPE Insulated AB Cable	23.01.2022 08.01.2024	GM(QS&S)/DGM-3/BC-11/17-18/CYS-137 dtd:20.09.2017 GM(QS&S)/DGM-3/BC-11/17-18/CYS-137 dtd:20.09.2017	23.01.2022 GM(QS&S)/DGM-3/BC-11/20-21/CYS-214 dtd:08.01.2021 07.01.2023 GM(QS&S)/DGM-3/BC-11/20-21/CYS-214 dtd:08.01.2021
		1.1KV, LT Aerial Bunched Cable, confirming to IS-14255:1995 XLPE insulation • 3x95+1x70+1x16 Sqmm Street light (Insulated messenger cum Neutral)			

10	M/s Asian Galaxy Pvt Ltd, Plot No: 3& 4, 18 & 20A, Sector-IIDC, SIDCUL, Haridwar-249403 Ph No:01334-239638, 09953002912 Email: sales@v-marc.in	<p>11kV, 3 Core, HTUG Cable for insulations High quality clean XLPE compound shall be used (Free from microvoids, Moisture content, ambers and contaminations) with pressure extruded, inner sheath ROUND WIRE ARMoured as per IS-7098 (Part-2) Armouring wires dia in average $\pm 2.5\%$ and resistivity 14.0 Ohms/KM (Max) as per IS-3975</p> <ul style="list-style-type: none"> • 95 Sqmm, (54 GI Wires - 2.5mm Dia) • 240 Sqmm, (55 GI Wires - 3.15mm Dia) • 400 Sqmm, (51 GI Wires - 4mm Dia) 	12.05.2021	GM(QS&S)/DGM-3/BC-11/20-21/CYS-11 dtd:12.05.2020 (Subject to revalidation every year)	
		<p>1.1kV LT, XLPE or Heat resistant PVC insulated, PVC extruded Inner Sheath armoured UG LT cable as per IS-1554 (Part-1) or IS-7098 Part-1, Armouring strip thickness in average $\pm 5\%$ and resistivity 14 Ohms/Kms (Max) as per IS-3975</p> <ul style="list-style-type: none"> • 95 Sqmm, 3.5 Core, (21 GI Strips - 4.0 x 0.8mm) • 240 Sqmm, 3.5 Core, (30 GI Strips - 4.0 x 0.8mm) • 400 Sqmm, 3.5 Core, (39 GI Strips - 4.0 x 0.8mm) 			
11	M/s Paramount Communications Limited, SP-30A, 30B & E-31, RIICO Industrial area, Khushkhera District, Alwar, Rajasthan-301707 Ph No:91 -11- 45618800 Email: pcl@paramountcables.com	<p>1.1KV, LT Aerial Bunched Cable, confirming to IS-14255:1995 XLPE insulation</p> <ul style="list-style-type: none"> • 3x95+1x70+1x16 Sqmm Street light (Insulated messenger cum Neutral) 	14.12.2021	GM(QS&S)/DGM-3/BC-11/20-21/CYS-18 dtd:18.05.2020 (Subject to revalidation every year)	
		<p>11kV, 3 Core, HTUG Cable for insulations High quality clean XLPE compound shall be used (Free from microvoids, Moisture content, ambers and contaminations) with pressure extruded, inner sheath ROUND WIRE ARMoured as per IS-7098 (Part-2) Armouring wires dia in average $\pm 2.5\%$ and resistivity 14.0 Ohms/KM (Max) as per IS-3975</p> <ul style="list-style-type: none"> • 95 Sqmm, (54 GI Wires - 2.5mm Dia) • 240 Sqmm, (55 GI Wires - 3.15mm Dia) 	28.02.2022		
			27.06.2022		
12	M/s SPM Power & Telecom Pvt Ltd., Regd Office: Plot No: A-28/1/12, Road No.15, I.D.A., Nacharam, Hyderabad - 500076 (Factory Unit 1: Sy No.245 & 246, Ramanthapur Village, Chegunta, Yeldurthy Mandal-502255, Medan Factory Unit 2: Plot No: 136/2, phase II, I.D.A., Cherlapally, Hyderabad - 500051) Contact No: 91 40 29702652, 29702657 E-mail: info@spm-cables.in	<p>1.1KV, LT Aerial Bunched Cable, confirming to IS-14255:1995 XLPE insulation</p> <p>3x95+1x70+1x16 Sqmm Street light (Insulated messenger cum Neutral)</p>	10.12.2021	GM(Q,S&S)DGM -3)/ BC-11/20-21/cys-186 dated:14.12.2020	
13	M/s SBEE cables (India) Ltd, Unit -1, #29, JC Industrial Estate, Kanakapura Road, Bangalore - 560062. Unit 2, #282 & 283, KIADB Industrial Area, Harohalli phase II, kanakapura Taluk, Ramanagara District - 562112 Contact No: 91 80 26662171, 91 80 26860166 E-mail:info@sbeecables.in	<p>1.1KV, LT Aerial Bunched Cable, confirming to IS-14255:1995 XLPE insulation</p> <p>3x95+1x70+1x16 Sqmm Street light (Insulated messenger cum Neutral)</p>	22.01.2026	GM(Q,S&S)DGM -3)/ BC-11/20-21/cys-229 dated:22.01.2021	
14	M/s Lumino Industries Ltd., Jalan Industrial complex, Biprannapara, Jangalpur, P.S: Domjur, Howrah-711411	<p>LT XLPE AB cable</p> <p>3x95+1x70+1x16 Sqmm</p> <p>3x95+1x70+1x25 Sqmm</p> <p>3x95+1x70+1x35 Sqmm</p> <p>LT PVC Insulated Aluminium Conductor, 1.1kV class</p> <p>2x2.5sq mm</p>	04.08.2022	GM(QS&S)/DGM-4/BC-11/17-18/CYS-103 dtd:17.08.2017	04.08.2022 GM(Q,S&S)DGM -3)/ BC-11/20-21/cys-238 dated:02.02.2021

15	M/s Prime Cable Industries Pvt Ltd., E-894, 895, D.S.I.I.D.C. Industrial Area, Narela, Delhi - 110040 Ph No:011-27318598, E-mail:info@primecabindia.com, primecableindustries@gmail.com	1.1KV, LT Aerial Bunched Cable, confirming to IS-14255:1995 XLPE insulation Parameter shall be as below 1. Hot Set Test: a) Elongation under Load: 50% (Max) b) Permanent Elongation After Cooling: 3% (Max) 2. Thermal Aging in oven: a) Tensile Strength: 16N/mm ² (Min) b) Elongation: 375% (Min) 3. Water Absorption Test a) Water absorbed: 0.5mg/cm ² (Max) 4. Carbon Black Content shall be ranging from 2% to 3%			
		3x95+1x70+1x16 Sqmm Street light (Insulated messenger cum Neutral)	25.02.2022	GM(Q,S&S)DGM -3)/ BC-11/20-21/cys-261 dated:26.02.2021	
16	M/s Vikas Cable Company, No.13, Haiderpur Delhi - 110088 Contact No: 91-11-27495529 E-mail:info@vikascable.com	1.1KV, LT Aerial Bunched Cable, confirming to IS-14255:1995 XLPE insulation			
		3x95+1x70+1x16 Sq mm Street light (Insulated messenger cum Neutral)	07.08.2022	GM(Q,S&S)DGM -3)/ BC-11/21-22/cys-58 dated:07.08.2021	
17	M/s Rotoplast Wires and Cables, Gala No: 3 & 4, Nr. Shri Ganesh Industrial Estate, Beside Green Masjid, Parmer Talao, Vasai Fata, Vasai (E), Dist. Palghar - 401208 Contact No: 9986672160 Email:rotoplastcables@gmail.com	1.1KV, LT Aerial Bunched Cable, confirming to IS-14255:1995 XLPE insulation			
		3x95+1x70+1x16 Sqmm Street light (Insulated messenger cum Neutral)	24.09.2022	GM(Q,S&S)DGM -3)/ BC-11/21-22/cys-92 dated:24.09.2021	
		3x25+1x25+1x16 Sqmm Street light (Insulated messenger cum Neutral)			